GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department - Pula Subbaiah Veligonda Project – Net additional quantities in CM & CD works on Teegaleru canal due to change of section to carry 28 cumecs instead of 21 cumecs indicated in the basic Parameters and also increase in the structures quantities over the IBM quantities - Administrative sanction for an amount of **Rs.2125.289 lakhs** after applying tender discount of 4.48 % -Orders- Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.MS.No. 77 **Dated: 19-07-2018**

Read the Following:

1) G.O.Ms.No.10, I&CAD(PW:Major Irrigation-II) Department, dated:22.01.2008.
2) Government Memo No.22764/Maj.Irr.II/A2/2010-3, dated: 01.01.2011.
3) From the CE(P), Ongole letter No.CE(P)/OGL/DEE2/ AEE4/ 36/2005/VGP/P-II/Vol.14, dated:06.08.2015, 08.02.2018 &19.06.2018.

@@@

ORDER:-

In the reference 1st read above, Government have accorded sanction for an amount of Rs.13.765 Crores for additional cost involved in earth work excavation of Teegaleru canal due to change in the section approved instead of the section mentioned in the basic parameters. In reference 2nd read above, the Government have instructed to submit the actual financial involvement duly comparing the present executed estimates values with IBM values at the time of awarding the work.

2) In the reference 3rd read above, the Chief Engineer(Projects), Ongole has submitted that the Hon'ble Chief Minister of Andhra Pradesh during the review meeting at Dornala (Tunnel Site) on 14.05.2015 has instructed for submission of estimates for CM& CD works for arriving net extra cost involved so as to complete the work within time frame. The matter has been placed before the SLSC & IBM Committee. Finally, the Chief Engineer(Projects), Ongole has requested for payment of excess amount of **Rs.2125.289 Lakhs** after applying tender discount of 4.48 % towards net additional quantities in CM & CD works on Teegaleru canal due to change of section to carry 28 cumecs instead of 21 cumecs indicated in the Basic Parameters as recommended by the Joint Committee of State Level Standing Committee (SLSC) & IBM Committee.

3) The Government after careful examination of the proposal, hereby accord administrative sanction for payment of excess amount of **Rs.2125.289 Lakhs** (Rupees twenty one crores twenty five lakhs twenty eight thousand and nine hundred only) after applying tender discount of 4.48 % towards net additional quantities in CM & CD works on Teegaleru canal due to change of section to carry 28 cumecs instead of 21 cumecs indicated in the Basic Parameters and also increase in the structures quantities over the IBM quantities, subject to condition that the Chief Engineer should ensure the correctness of the additional quantities / rates as per rules / orders before releasing payments to the agency.

4) The expenditure is chargeable under the head of account "4700 Capital Outlay on Major Irrigation -01 Major Irrigation- Commercial - M.H.138 Poola Subbaiah Veligonda Project - G.H.11 State Development Schemes – S.H (27) Canals and Distributaries -530 Major works- 531 Other Expenditure".

5) The Chief Engineer(Projects), Ongole shall take necessary action accordingly.

6) This order issues with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.48022/63/FMU.W.R.II/2018, dated:11.07.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To:
The Chief Engineer(P), Ongole.
Copy to:
The P.S to Hon'ble Minister (WRD).
The P.S to Secretary to Govt., (WRD).
The Accountant General, A.P. Hyderabad
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.II) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER